

CITY OF BIRD ISLAND
Water Drainage/Inflow & Infiltration/Back Up Progress Updates

Tuesday, October 3rd:

- Manholes opened last night; discovered heavy inflow from Ranchwood and 2nd and Ash area. Cross connection discovered at 420 Ranchwood Drive; contact will be made with property owner to discuss solution.
- Check valves were cleaned yesterday as they were plugged with rags.
- The lift station automatic controls are not working due to a bad transducer indicating wrong water levels. Quality Flow Systems will be contacted today to repair.
- Construction debris was removed and pipe repaired on Elm and 5th Street.
- Did bypass pumping from 9 AM to 11 AM – just enough to lower sewer levels 100 inches at the designated manhole on CSAH 5.